

DARIEN HIGH SCHOOL BUILDING COMMITTEE
DARIEN, CONNECTICUT

DRAFT

Minutes of October 13, 2005 Meeting

Peter Maglathlin, chairman, convened the meeting of the High School Building Committee at 8:03p.m. in Room 206 of the Town Hall.

Members present:

Peter Maglathlin
Jerry Nielsen

Jim Plutte

Guest List:

Adele Conniff

Kevin Newman sent word that he would be unable to attend the meeting because he was out of town on business. He had moved the trip in order to represent the committee along with Jenny Streeter in a meeting with the Board of Finance and the Board of Selectmen.

Because there was no quorum, this was not an official meeting and, therefore, no votes or other official actions were taken.

The approval of the minutes of the September 22, 2005 meeting was postponed to the October 27 meeting.

Construction Committee Report

Peter Maglathlin gave the following update:

- The auditorium was used for the first time on Monday to host a teacher in-service workshop. The carpeting will be finished tomorrow. The lights are completely in, and the sound system will be completed by next week.
- Asbestos removal – The contractor was loading and hauling 9-10 truckloads per day this week, and expects to do the same next week. The sitework contractor is expected to complete paving the loop during the last week of October; he expects to take about 4 days to complete this phase of the job.
- Baseball field drainage will be done next week.
- The millwork is complete in the classrooms in the fine arts building.
- Painting on the outside of the building should be completed by the end of October.
- Peter Maglathlin, John Ryan, George Graikoski, and Wayne Fox met to discuss approaches to resolving a dispute with one contractor.

Chairman's Report – None.

The next regular meeting is scheduled for October 13, 2005, at 8:00p.m. in Room 206 of the Town Hall.

The unofficial meeting was adjourned at 8:26p.m.

Respectfully submitted,

James Plutte
Secretary

Approved: